

ID	Task Name	Duration	Start	April 2019				May 2019				June 2019				July 2019				August 2019				September 2019											
				12	17	22	27	2	7	12	17	22	27	1	6	11	16	21	26	1	6	11	16	21	26	31	5	10	15	20	25	30	4	9	14
1	Energetska obnova Stupnički dvori	121 days	Mon 4/15/19																																
2	Građevinsko obrtnički radovi	121 days	Mon 4/15/19																																
3	pripremni radovi	79 days	Mon 4/15/19																																
4	Izolaterski radovi	27 days	Thu 4/25/19																																
5	Krovopokrivački radovi	28 days	Mon 4/29/19																																
6	Fasaderski radovi	33 days	Mon 6/3/19																																
7	Soboslikarski radovi	15 days	Mon 9/2/19																																
8	Kamenorezački radovi	24 days	Tue 8/20/19																																
9	Stolarski radovi	57 days	Fri 6/14/19																																
10	Zidarski radovi	67 days	Thu 6/20/19																																
11	Ostali radovi	7 days	Thu 4/25/19																																
12																																			
13	Strojarske instalacije	96 days	Mon 4/15/19																																
14	radovi demontaže	16 days	Sun 4/21/19																																
15	radovi grijanja,hlađenja I automatike	67 days	Mon 5/20/19																																
16	Elektroinstalacije	98 days	Thu 5/2/19																																
17	Napajanje I upravljanje strojarskim instalacijama	60 days	Sun 5/12/19																																
18	Zamjena rasvjete	12 days	Wed 7/17/19																																
19	Zamjena opreme	29 days	Thu 8/1/19																																
20																																			
21	Primopredaja radova																																		
22	1.primopredaja radova I opreme obilazak	1 day	Fri 9/20/19																																
23	Uspješno obavljena primopredaja radova	1 day	Mon 9/30/19																																

Project: Project1
Date: Fri 3/15/19

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 1